
ARGYLL AND BUTE COUNCIL

**POLICY AND RESOURCES
COMMITTEE**

**DEVELOPMENT AND
ECONOMIC GROWTH**

12 OCTOBER 2023

**PLACE BASED INVESTMENT PROGRAMME FUND 2021 2024 ALLOCATIONS
AND PROJECT UPDATES**

1.0 EXECUTIVE SUMMARY

- 1.1 The 2020 Programme for Government committed to establishing a Place Based Investment Programme (PBIP), linking and aligning place-based funding initiatives. Scottish Government confirmed that each Local Authority would be receiving a share of the PBIP funding over a 5 year period, starting in 2021/22, to support and advance place-based investment and build on the strong partnership currently existing through the Regeneration Capital Grant Fund.
- 1.2 The purpose of this report is to provide an update to members on the PBIP allocation for the years 2021/22, 2022/23 and 2023/24 as well as the allocations agreed to individual projects and any subsequent changes made to allocations and an update on progress for each of the projects.
- 1.3 Th

3.0 RECOMMENDATIONS

APPENDIX 1 LIST OF PROJECTS

Table 1

AREA	PROJECT/ TIMESCALE FOR COMPLETION	RESPONSIBLE SERVICE	PBI ALLOCATION	YEAR OF AWARD	PROGRESS UPDATE AUGUST 2023
ALL	A&B Wide Shopfront Scheme	DEG	£80,000	21/22	Works complete.
B&C	Rothesay TH – Tower Street	DEG	£100,000	21/22	Works Ongoing. Due for completion by the end of 2023.
B&C	Dunoon Cycle Bothy	DEG	£70,000	21/22	PBI funded works complete. Full project is due for completion in October 2023.

Rockfield on the project timescales.

Due to the delays, we are seeking to swap this PBI funding with the Crown Estates funding allocated to Tobermory

